NO.NC/PMC/YPD/2019-20/W6-NM

Date: 26-02-2020

To,
The Executive Engineer,
Yelahanka Project Division
Bangalore.

"PMC CERTIFICATE AND INSPECTION REPORT"

Dear Sir,

Subject: Regarding Inspection Report for the below mentioned work.

Name of the work: Improvements to roads and drains at Thindlu colony Katteramma temple Bhovi Colony and Kempegowdanagar in ward no:09 Vidyaranyapura

Item No	Description of work	Unit	Qty
1	KSRRB M200-24. Dismantling of cement concrete pavement by mechanical means using pneumatic tools, breaking to pieces not exceeding 0.02 cum in	Cum	621.02
2	KSRRB 300-1. Earthwork excavation by manual means in ordinary soil involving an average horizontal throw upto 2 meters and an average lift upto	Cum	466.38
3	KSRB 4-1.2 : Providing and laying in position plain cement concrete of mix 1:3:6 with OPC cement @ 220kgs, with 40mm and down size graded granite	Cum	451.74
4	Providing laying palin / reinforced cement concrete for side drains using M 20 nominal mix concrete with OPC at 300 kgs with 20 mm and down size granite	Cum	141.08
5	KSRB 4.9.2 : Providing T.M.T steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or	Tonne	8.45
6	Providing precast slab of 100mm thick including cost of all materials, labour, curing, transportation, loading unloading, etc., complete as per the direction	Sqm	449.01
7	Providing precast slab of 250mm thick including cost of all materials, labour, curing, transportation, loading unloading, etc.,complete as per the direction	Sqm	4.44
8	KSRB 4-1.6 ; Providing and laying in position plain cement concrete of Mix 1:2:4 with OPC @ 240kgs, with 20mm and down size graded granite metal	Cum	12.30
9	Providing and fixing pre cast solid cement concrete kerb stones made out of CC 1:2:4 with top and bottom width 114 and 165 mm respectively, 400mm	Nos	558.00
10	KSRB 15-19.1 : Providing and applying ready mix priming coat over concrete / masonry / asbestos cement sheet / plastered surfaces including preparing the	Sqm	184.56
11	KSRB 15-19.2 : Providing and applying spray painting in two coats (excluding priming coat) over concrete / masonry / asbestos cement sheet / plastered	Sqm	184.56

st. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

12	Construction of un-reinforced plain cement concrete pavement, using grade concrete M30 over a prepared base with OPC course aggregate at 0.69 cum	Cum	381.33
13	Vaccum de-watering with vaccum pump and suction mat and compaction with skin floater clubbed with floating disc including cost of generator, HOM	Sqm	2542.19

With respect to the above subject & name of the work, we have inspected the work and the Quantity and Quality of above mentioned items of the work was found to be completed satisfactorily for the 1st and Final bill

Thanking you,

With Regards,

For Newzen Consultants Bangalore